


COMPLETION REPORT

1	Name of the Work	Repairs and Extension of UGD line in Abbigere village and other area in Ward no12, Shettyhalli Sub Division.		
2	Sanctioned Estimate No. and date	CE/DZ/TS/42/18-19 Dated: 24.01.2019.		
3	Head of Account which is chargeable	P3295 (Job Code 012-19-000031)		
4	Instrument Order No. and date	EE/DD/WO/546/18-19 dated: 01-02-2020		
5	Name of Contractor	M/s Technical Manager(West), KRIDL		
6	Work started	01-02-2020		
7	Work Completion	28-02-2020		
8	Time Stipulated for Completion of Work	90 days		
9	Delay in Execution of Work	—		
10	Measurement recorded in	MB No. 4836/2019-20 Page No. 483501 to 483505		
11	Check Measurement of the Asst	A.P. Shivakumar		
12	Name of the office/official in charge of the work	AEE Shettyhalli Sub Division		
	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, AE		
	b) Asst. Executive Engineer	H. Kumarappa, AEE		
Sanctioned Estimated Amount		Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 15.00 Lakhs		Rs. 14,73,709.25	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in


Assistant Engineer
Ward no.12


Asst. Executive Engineer
Shettyhalli sub division


Executive Engineer
Dasarahalli Division